GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 1 Ser No. 29618

GAS safe REGISTER 57456

Enter Company Registration Number

Engine [redacted]

Gas Sa [redacted]

Engie Office Address
GAS ACCOMMODATION
TEMPLEMORE BUSINESS PARK
SLIGO
SO3 8SA

Contract Number YES
Customer Name ENGIE
Site Address ENDEAVOUR HOUSE
CLOONEE AC
SLIGO
Postcode SO3 EL
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	YES	SERVICE	FROGGATT AC	BOILER	BAXI ROCA QUANTA PRO 115	18590713S100	—	
2	YES	SERVICE		BOILER	BAXI ROCA QUANTA PRO 115	18098112S6920	—	
3	YES	SERVICE		BOILER	BAXI ROCA QUANTA PRO 115	18098112S8950	—	
4	—	—		—	—	—	—	—

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	YES
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	YES	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	YES
Is the meter installation correct (Yes/No)	YES	Is gas pipework electrically bonded (Yes/No)	YES
Gas installation pipework adequately supported (Yes/No)	YES	Are adequate emergency isolation valves fitted (Yes/No)	YES
Gas installation pipework sleeved and sealed as appropriate (Yes/No)	YES	Are emergency valve handles in place and labelled (Yes/No)	YES
Is gas pipework colour coded or identified (Yes/No/NA)	YES	Do valves fall to the correct position (Yes/No)	YES
Is flue system installed in accordance with standards (Yes/No)	YES	Area clear of combustible materials (Yes/No)	YES

Ventilation			
Low level free area cm² ~~or ventilation flow rate in/s or l/s~~	Actual 1,537	Required (Calculated) 1,368	
High level free area cm² ~~or ventilation flow rate in/s or l/s~~	Actual 1,008	Required (Calculated) 684	
All ventilation grills clear and unobstructed (Yes/No) YES	Fans and/or flue interlocks operating correctly (Yes/No/NA)	NA	

Details of any faults	Remedial Action Taken	Comments and calculations

Appliance Checks	App 1 or ~~App 1 High~~	App 2 or App 1 Low	App 3 or ~~App 2 High~~	~~App 2 Low~~		App 1 or ~~App 1 High~~	App 2 or App 1 Low	App 3 or ~~App 2 High~~	~~App 2 Low~~		App 1 or ~~App 1 High~~	App 2 or App 1 Low	App 3 or App 2 High	~~App 2 Low~~
Flue flow test satisfactory (Yes/No/NA)	YES	YES	YES	—	Gas burner pressure (mbar) or heat input kW/h required	114	114	114	—	Carbon Dioxide (CO_2) (%)	9.1	9.1	9.1	—
Spillage test satisfactory (Yes/No/NA)	YES	YES	YES	—	Gas burner pressure (mbar) or heat input kW/h measured	115.8	116.7	114.5	—	Excess Air (%)	30.2	30.2	31.3	—
Air/Gas switch operating correctly (Yes/No/NA)	~~N/A~~	NA	NA	—	Gas rating measured (kW/h / NA)	115.8	116.7	114.5	—	CO/CO_2 Ratio	0.0005	0.0008	0.0007	—
Flame proving devices operating correctly (Yes/No/NA)	YES	YES	YES	—	Air/gas ratio control setting (%/NA)	NA	NA	NA	—	Gross Efficiency (%)	98.9	98.9	98.9	—
Burner lock out time (seconds)	67	68	67	—	Net flue gas temperature (gross less ambient) (°C)	52	54	55	—	CO flue dilution (ppm)	NA	NA	NA	—
Temperature and limit thermostats operating correctly (Yes/No)	YES	YES	YES	—	Oxygen (O_2 %)	5.0	4.9	5.0	—	Standing pressure (mbar)	22.2	22.2	22.2	—
Heat net input rating data (kW)	114	114	114	—	Carbon Monoxide (CO)(ppm)	76	74	66	—	Working pressure (mbar)	17.0	17.0	17.0	—
										Is appliance safe for use (Yes/No)	YES	YES	YES	—
										Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NO			
										Test Instrument	ANALYSER 0800			
										Test Instrument serial number	1300SQE5390			

Worksheet No (If used)	26639641
Checked by (office use)	
Entered on database	YES

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and use) regulations, standards and procedures.

Date 10/6/20

Signature [redacted]

Customer, Yellow - Service Centre, Pink - Site, Green ...gineer